# Unincorporated Services Committee Presentation March 26, 2025



# Measure X Phase 1 (Stations 7, 22, & 25)



#### Measure X Bond Summary

- November 2020 ACFD Fire Safety Bond (Measure X) approved by community
- \$90M in general obligation bonds to repair, upgrade, and replace outdated fire stations in unincorporated communities of Ashland, Castro Valley, and San Lorenzo



#### **Program Summary**

- Stations under first phase of program:
  - Fire Station 7 (Castro Valley)
  - Fire Station 25 (Castro Valley)
  - Fire Station 22 (San Lorenzo)
- Fire Station Builds are being constructed using Design-Build method
- > All Stations will incorporate public art
  - Community will be an integral part of the art selection committees



## Fire Station 7 (Palomares Hill)

- ➢ 6855 Villareal Dr
- Station is being built adjacent to existing fire station
- > Primary apparatus:
  - Type 1 engine
- > Daily Staffing:
  - (3) personnel







#### **Current Status/Next Steps – Station 7**

- Re-zoning of parcel has been approved by Board of Supervisors on March 13<sup>th</sup> Board meeting
- Design Builder has started the process to continue the design development from the Bridging Documents
- Initial phases of permitting process



#### **Fire Station 25 Castro Valley**

- 20336 San Miguel Ave
- Station being built on same site as current station
- Primary apparatus:
  - Type 1 engine
  - Tiller truck
  - Battalion Chief
- > Daily Staffing:
  - (8) personnel



Alameda County Fire Department

#### **Current Status/Next Steps – Station 25**

- Voluntary Remedial Action Agreement has been executed with ACEHD. The Design Builder's environmental consultant has engaged with ACEHD to further evaluate potential mitigation measures required for the site.
- Lease agreement is in place with Castro Valley Sanitary for lease of the administration building for the Interim Fire Station 25
- Design Builder has started the process to continue the design development from the Bridging Documents



#### Fire Station 22 San Lorenzo

- 587 Paseo Grande
- Station being built on new site
- > Primary apparatus:
  - Type 1 engine
- Daily Staffing:
  - (3) personnel





#### **Current Status/Next Steps – Station 22**

- Phase II Environmental Site Assessment has been submitted to ACEHD for review and determination of next steps for site mitigation
- Coordination with PG&E to remove the existing power pole on site
- RFP for Design Build Entity services expected to be released in May



#### Architectural Character

- Modernized "traditional" Fire **Stations**
- Unified exterior • finishes
- Unique features by Station and neighborhood/site



Alameda County Fire Department



## Schedule

Milestone Activity	Station 7	Station 25	Station 22
Complete Bridging Documents	May 2024	May 2024	May 2025*
Design Build Entity (DBE)	DBE on boarded	DBE on boarded	May 2025 – September
RFP/Selection	January 2025	January 2025	2025
DBE Design Phase/Permitting	February 2025 –	February 2025 –	October 2025 –
	January 2026	January 2026	September 2026
Construction	November 2025 –	January 2026 – January	August 2026 –
	October 2026	2027	September 2027



\*Pending review by ACEHD

## Public Art Program

- Partnership with the Office of the Alameda County Arts Commission
- Art type and site are being identified by ACFD, Arts Commission and design team
- Opportunities for community involvement:
  - Artist Selection Committee
  - Feedback on Artwork Proposals
- Specific info about community involvement will be shared at a future date
- One artist will be selected from the Art Commission's prequalified list of artists
- Art project will follow the Arts Commission's standard process including close collaboration between ACFD and Arts Commission
- Updates will be provided to Municipal Advisory Councils and community groups.
- Reviews and approvals by the Alameda County Public Art Advisory Committee, Members of the Alameda County Arts Commission and Board of Supervisors.



# **Questions or Feedback?**



Alameda County Fire Department